

**“Riverland Reflection Garden” At Riverland Town Center Projected Schedule**

| Planning and Production Schedule   | Timeframe              |
|--|------------------------|
| Planning and Coordination with Artist, and approvals from governmental authorities   | 6 months               |
| Jeppe’s production preparation and material procurement for Riverland Spiral Reflections   | 2 months               |
| Workshop/Production/Foundations and Site Prep  | 7 to 9 months          |
| Transport of Jeppe’s mirrored steel forms  | 2 to 3 months          |
| Installation of Jeppe’s mirrored steel forms   | 1 month                |
| Completion of installation of remaining landscape, hardscape, and other elements of Riverland Spiral Reflections and Riverland Reflection Garden | 2 to 3 months          |
| <b>TOTAL ESTIMATED TIMEFRAME FOR COMPLETION</b>  | <b>20 to 24 months</b> |