

NE294 - MDI Project Marlin (King)
Date: 10/7/25

ID	Task Name	Duration	Start	Finish																										
					Sep	Qtr 4, 2025				Qtr 1, 2026			Qtr 2, 2026			Qtr 3, 2026			Qtr 4, 2026			Qtr 1, 2027			Qtr 2, 2027					
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
1																														
2	Design of Public Art Piece	1.5 mons	Mon 9/1/25	Fri 10/10/25																										
3	Submittal Package Ready for Tradition Review	0 days	Fri 10/10/25	Fri 10/10/25																										
4	Public Art Board Review	5 days	Mon 11/17/25	Fri 11/21/25																										
5	Comments from Public Art Board	3 wks	Mon 11/24/25	Fri 12/12/25																										
6	City Council Meeting	1 day	Mon 1/12/26	Mon 1/12/26																										
7	Procurement of Public Art Piece	9 wks	Tue 1/13/26	Mon 3/16/26																										
8	Art Piece Shipment to Site	2 wks	Tue 3/17/26	Mon 3/30/26																										
9	Install Public Art Piece	3 days	Tue 4/28/26	Thu 4/30/26																										
10	Inspections/Approvals	4 days	Fri 5/1/26	Wed 5/6/26																										
11	Completion	0 days	Wed 5/6/26	Wed 5/6/26																										