

Activity ID	Activity Name	Planned Duration	Start	Finish	Total	2024	2025	2026	2027	2028	2029	2030					
					Estimate	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
Milestones & Constraints (5 day/wk cal)																	
A1600	BCI Proposal Date	0.0	31-Jul-24*	28-Aug-24	0.0												
A1580	Proposal to Commission for Award (8/25)	19.0	31-Jul-24	03-Sep-24	0.0												
A1640	Contract Daily Executed	5.0	27-Aug-24	03-Sep-24	0.0												
A1650	Time to Notice to Proceed Date	15.0	04-Sep-24	24-Sep-24	1.5												
A1570	BCI Commences Light Crew to Begin Demo	0.0	25-Sep-24*	25-Sep-24	1.5												
A1610	BCI Commences Heavy Crew to Mobilize Crane Barge	0.0	10-Oct-24*	30-May-25*	0.0												
A1620	Weather & Schedule Buffer	15.0	07-May-25	28-May-25	0.0												
A1580	Site Cleanup, Punctlist, & Project Completion CONTRACT DURATION (7 DAY CAL) - TOTAL 249 DAYS	248.0	24-Sep-24	30-May-25	0.0												
A2490		20.0	27-Aug-24	25-Sep-24	1.5												
Engineering & Submittals (5 day/wk cal)																	
A1150	Coordinate Structural Plans, Quantities, Submittals, Etc with EOR	20.0	27-Aug-24	24-Sep-24	1.5												
A2380	Design Plans/Submittals & Approvals for Electrical	20.0	27-Aug-24	24-Sep-24	1.5												
A2390	Acquire Building Permits - (Are They Needed?)	0.0	25-Sep-24	25-Sep-24	1.5												
A1860	BCI Re-builds Project Pile Template Onsite	5.0	25-Sep-24*	01-Oct-24	9.0												
A1870	Handrail Lead Time & Onsite Fabrications	30.0	27-Aug-24	08-Oct-24	55.0												
A1830	55ft Dock Piling & Lumber Procurement Time (Load in Jensen)	30.0	04-Sep-24	15-Oct-24	0.0												
A1840	Electrical Material Lead Time	30.0	25-Sep-24	05-Nov-24	61.0												
Procurement (5 day/wk cal)																	
A1880	Mobilization of Light Barge & Equipment for Dock Demo	3.0	25-Sep-24	27-Sep-24	1.5												
A1670	Install Turbidity Controls	1.0	30-Sep-24	30-Sep-24	1.5												
A1900	Demobilization of Crane Barge, Equipment, & Timber Piles from Bayel	4.0	15-Oct-24	18-Oct-24	0.0												
A2290	Demobilization of Crane Barge & Equipment to Stuart	2.0	04-Feb-25	05-Feb-25	64.0												
Dock Structural Scope (5 day/wk cal)																	
A2170	Demo/Install & Store Handrails, Waterline, Lights, Misc	22.0	01-Oct-24	30-Oct-24	1.5												
A2190	Demo Framing, Decking & Piles	27.0	21-Oct-24	26-Nov-24	0.0												
A2100	Install New Piles (218 EA)	40.0	27-Nov-24	03-Feb-25	0.0												
A2140	Dock Framing (8,786 SF) & Decking (13,586 SF)	68.0	06-Dec-24	20-May-25	0.0												
A2110	Dock Cross Bracing, Timber Handrails, Siderwalks & BW Extension, Dock Leveling	17.0	21-Jan-25	14-Apr-25	16.0												
Dock MEP & Railing (5 day/wk cal)																	
A2460	Electrical, Fiber & Plumbing Conduit Install in New Framing	45.0	24-Jan-25	27-Mar-25	13.0												
A2470	Install Re-Lead Light Fixtures / CCTV	15.0	28-Mar-25	17-Apr-25	13.0												
A2480	Install New & Reused Handrailing	86.0	07-Jan-25	06-May-25	0.0												

