"Riverland Reflection Garden" At Riverland Town Center Projected Schedule

Planning and Production Schedule	Timeframe
Planning and Coordination with Artist, and approvals from governmental authorities	6 months
Jeppe's production preparation and material procurement for Riverland Spiral Reflections	2 months
Workshop/Production/Foundations and Site Prep	7 to 9 months
Transport of Jeppe's mirrored steel forms	2 to 3 months
Installation of Jeppe's mirrored steel forms	1 month
Completion of installation of remaining landscape, hardscape, and other elements of Riverland Spiral Reflections and Riverland Reflection Garden	2 to 3 months
TOTAL ESTIMATED TIMEFRAME FOR COMPLETION	20 to 24 months