

Proposed schedule

- Waxing and mold creation will start upon approval of the Art Board and City Council
- Molds and casting will take 4 months
- Assembly and finishing will take 1 month
- Delivery and assembling at the site will take 2 weeks

Completion is estimated to be May of 2024.

Installation

The concrete base will be built by the building contractor. It has been engineered to Risk Category II (170 mph wind speed for 3 seconds).

The installation of the sculpture will be done by a team from the bronze foundry to ensure protection and proper assembly of the pieces. It will be pinned with stainless rods to the concrete pad.

Foundry personnel will provide maintenance instructions to the owner based on the specific materials used in finishing the bronze. The art team will not be involved in maintenance – it will be entirely left to the owner's building team.