

NE294 - MDI Project Marlin (King)
Date: 10/7/25

ID	Task Name	Duration	Start	Finish	Sep	Qtr 4, 2025	Qtr 1, 2026	Qtr 2, 2026	Qtr 3, 2026	Qtr 4, 2026	Qtr 1, 2027	Qtr 2, 2027													
					Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
1																									
2	Design of Public Art Piece	1.5 mons	Mon 9/1/25	Fri 10/10/25																					
3	Submittal Package Ready for Tradition Review	0 days	Fri 10/10/25	Fri 10/10/25																					
4	Public Art Board Review	5 days	Mon 11/17/25	Fri 11/21/25																					
5	Comments from Public Art Board	3 wks	Mon 11/24/25	Fri 12/12/25																					
6	City Council Meeting	1 day	Mon 1/12/26	Mon 1/12/26																					
7	Procurement of Public Art Piece	9 wks	Tue 1/13/26	Mon 3/16/26																					
8	Art Piece Shipment to Site	2 wks	Tue 3/17/26	Mon 3/30/26																					
9	Install Public Art Piece	3 days	Tue 4/28/26	Thu 4/30/26																					
10	Inspections/Approvals	4 days	Fri 5/1/26	Wed 5/6/26																					
11	Completion	0 days	Wed 5/6/26	Wed 5/6/26																					