



CONTRACT AMENDMENT

This Amendment by and between the Contractor and the City as defined below shall be effective as of the date this Amendment is fully executed.

Contractor's Full Legal Name:	Accurate Drilling Systems, Inc.
Solicitation No./Event ID:	20210116
Solicitation Title/Event Name:	Construction of the Northport 24" Force Main on Glades
Contract Award Date:	January 10, 2022
Initial Current Contract Term:	January 24, 2022
Current Contract Expiration Date:	December 20, 2022
Requested Contract Expiration Date:	August 1, 2023
Initial Contract Amount:	\$3,622,820.00
Current Contract Amended Amount:	N/A
Requested Financial Change Amount:	\$95,605.00
New Contract Amount:	\$3,718,425.00
Amendment No.:	1
Amendment Type:	Terms Revision

WHEREAS, the Contract is in effect through the Current Contract Term as defined above; and

NOW THEREFORE, for good and valuable consideration, the receipt and sufficiency of which are hereby acknowledged, the parties do hereby agree as follows:

1. **TERMS REVISION.** The following modifications to the Terms and Conditions contained in Contract # 20210116 between Accurate Drilling Systems, Inc. and the City of Port St. Lucie, dated January 14, 2022, are hereby incorporated and made a part of that Contract.

Scope of Services: Add a critical interconnection between a newly installed 24-in FM and two (2) existing Force Mains (12-in and 16-in) to the original scope of this Contract. This City request for added scope will revive a disused pipeline, create multiple pathways for sewer flow, and add overall resilience to the system.

Glades Cutoff Road 24" Force Main Extension Phase 3 20210116		12" FM to 16" CDM - Glades Cutoff Interconnect				
A. - Labor Requirements						
Description	Qty	Straight Hrs	Overtime Hrs	Straight Rate	Overtime Rate	Total Amount
Superintendent	1.00	25.00	-	\$ 91.54	\$ 91.54	\$ 2,288.59
Foreman	1.00	50.00	-	\$ 70.67	\$ 70.67	\$ 3,533.40
Operator - Excavator	1.00	50.00	-	\$ 45.30	\$ 67.95	\$ 2,265.00
Operator - Loader	1.00	50.00	-	\$ 40.77	\$ 61.16	\$ 2,038.50
Laborer - Pipelayer	2.00	50.00	-	\$ 43.13	\$ 64.69	\$ 4,312.56
Laborer - General	2.00	50.00	-	\$ 29.90	\$ 44.85	\$ 2,989.00
	-	-	-	\$ -	\$ -	\$ -
Sub Total						\$ 17,427.85
B. - Equipment Requirements						
Description	Qty	Operated Hrs	Standby Hrs	Operated Rate	Standby Rate	Total Amount
Superintendent Truck	1.00	25.00	-	\$ 36.72	\$ 2.88	\$ 918.11
Foreman Truck	1.00	50.00	-	\$ 36.98	\$ 2.59	\$ 1,848.82
Trailer w/ Small Tools	1.00	50.00	-	\$ 43.40	\$ 6.95	\$ 2,169.89
Excavator - PC200	1.00	50.00	-	\$ 108.03	\$ 27.81	\$ 5,401.45
Loader - WA250	1.00	50.00	-	\$ 64.36	\$ 15.87	\$ 3,217.98
12-Inch Rotary Pump	1.00	50.00	-	\$ 38.78	\$ 5.24	\$ 1,939.03
Wellpoint System	1.00	50.00	-	\$ 14.55	\$ 4.85	\$ 727.50
	-	-	-	\$ -	\$ -	\$ -
Sub Total						\$ 16,222.77
C. - Material Requirements						
Description	Qty	Unit	Rate (w/tax)			Total Amount
12" CUT-IN TEE	1.00	EA	\$ 3,959.17			\$ 3,959.17
16"X12" CUT-IN TEE	1.00	EA	\$ 6,648.75			\$ 6,648.75
12" PV	2.00	EA	\$ 4,623.72			\$ 9,247.44
16" PV	1.00	EA	\$ 9,939.94			\$ 9,939.94
12" FM	40.00	LF	\$ 159.53			\$ 6,381.20
16" SPLIT BELL RESTRAINTS	2.00	EA	\$ 583.00			\$ 1,166.00
12" SPLIT BELL RESTRAINTS	2.00	EA	\$ 238.50			\$ 477.00
57 STONE	1.00	LS	\$ 689.00			\$ 689.00
SOD	40.00	Pallet	\$ 132.50			\$ 5,300.00
						\$ -
Sub Total						\$ 43,808.50
D. - Subcontractor Requirements						
Description	Qty	Unit	Rate (w/tax)			Total Amount
Maschmeyer	6.00	CY	\$ 205.00			\$ 1,230.00
			\$ -			\$ -
Sub Total						\$ 1,230.00
E. - Misc.						
Description	Qty	Unit	Rate (w/tax)			Total Amount
Bypass Pump and 200' of Hoses	1.00	WK	\$ 4,500.00			\$ 4,500.00
			\$ -			\$ -
Sub Total						\$ 4,500.00
Total Prior to Markup						\$ 83,189.12
A. - Mark-up on Labor				15.00%	\$	2,614.18
B. - Mark-up on Equipment				15.00%	\$	2,433.41
C. - Mark-up on Material				15.00%	\$	6,571.28

D. - Mark-up on Subcontractor	10.00%	\$	123.00
E. - Mark-up on Misc.	15.00%	\$	675.00
Grand Total :		\$	95,605.99
REMARKS :			
	# of Days	Activity	
	1	Mobilization, Prep Thrust Blocks, Prep Bypass	
	1	Pour Thrust Blocks	
	1	Install 12" Tee and (2) Valves	
	1	Install 16" Tee and Valve	
	1	Restoration and Valve Pads	

GRAND TOTAL OF AMENDMENT #1 **\$95,605.00**


2. **TIME EXTENSION.** The parties hereby agree that the Contract will be extended for an additional period of time as follows:
 - a. Extend Contract term for an additional two hundred and twenty-four (224) calendar days:
 - i. Beginning Date of Amendment #1 Term: **December 20, 2022**
 - ii. End Date of Amendment #1 Term: **August 1, 2023.**
 - b. The parties agree the Contract will expire at midnight on the date defined as the "End Date of Amendment #1 Term" unless the parties agree to extend the contract for an additional period of time. Such agreement must be written and signed by both parties.

3. **SUCCESSORS AND ASSIGNS.** This Amendment shall be binding upon and inure to the benefit of the successors and permitted assigns of the parties hereto.

4. **ENTIRE AGREEMENT.** Except as expressly modified by this Amendment, the Contract shall be and remain in full force and effect in accordance with its terms and shall constitute the legal, valid, binding, and enforceable obligations to the parties. This Amendment and the Contract (including any written amendments thereto), collectively, are the complete agreement of the parties and supersede any prior agreements or representations, whether oral or written, with respect thereto.

IN WITNESS WHEREOF, the parties have caused this Amendment to be duly executed by their authorized representatives.

CONTRACTOR

Contractor's Full Legal Name: (PLEASE TYPE OR PRINT)	Accurate Drilling Systems, Inc.
Authorized Signature:	
Printed Name and Title of Person Signing:	Mario Acevedo, Vice-President
Date:	6/21/2023
Company Address:	49 N. Industrial Loop, LaBelle, FL 33935

THE CITY OF PORT ST. LUCIE

Authorized Signature:	
Printed Name and Title of Person Signing:	Caroline Sturgis, Director, Office of Management & Budget, and Procurement
Date:	
City Address:	121 S.W. Port St. Lucie Blvd., Port St. Lucie, FL 34984