



CONTRACT AMENDMENT #5

This Amendment #5 ("Amendment #5") to the Western Raw Water Main Construction Project in Contract #20220112 ("the Contract"), by and between the City and Accurate Drilling Systems, Inc. ("Contractor"), shall be effective as of the date this Amendment #5 is fully executed.

Contractor's Full Legal Name:	Accurate Drilling Systems, Inc. (ADS)
Solicitation No./Event ID:	20220112
Solicitation Title/Event Name:	Western Raw Water Main Construction Project
Contract Award Date:	1/9/2023
Initial Contract Term:	Material purchases begin 4/4/2023 with Construction to begin 12/4/2023 through 12/3/2024
Current Contract Expiration Date:	2/28/2026
Requested Contract Expiration Date:	2/28/2026
Initial Contract Amount:	\$7,495,675.50
Current Contract Amended Amount:	\$7,587,427.70
Requested Financial Change Amount:	\$206,893.00
New Contract Amount:	\$7,794,320.70
Amendment No.:	5
Amendment Type:	Increase of Commodities

WHEREAS, the Contract, including any previous amendments, is in effect through the Current Contract Expiration Date, as defined above; and

NOW THEREFORE, for good and valuable consideration, the receipt and sufficiency of which

are hereby acknowledged, the parties do hereby agree as follows:


The following modifications to the Terms and Conditions contained in the Contract are hereby incorporated and made a part of that Contract.

This Amendment #5 is for the items outlined below.

1. **INCREASE COMMODITIES.** During construction of this project, at the point of connection within the JEA Water Treatment Plant, the Contractor encountered some unforeseen electrical duct banks that prevented them from proceeding with the work. A field change was not available. There is more field data needed to develop revised plans to address a new pipeline alignment. The revised plans made use of materials on-site where possible but ended up needing additional ductile iron (DI) fittings and an above grade pipe assembly in order to deal with the electrical duct bank conflict. **Total cost of the redesign for the revised plant connection is \$206,893.00. No additional time is added for the unforeseen work.**
2. **SUCCESSORS AND ASSIGNS.** This Amendment #5 shall be binding upon and inure to the benefit of the successors and permitted assigns of the parties hereto.
3. **ENTIRE AGREEMENT.** Except as expressly modified by this Amendment #5, the Contract, including any written amendments thereto, shall be and remain in full force and effect in accordance with its terms and shall constitute the legal, valid, binding, and enforceable obligations to the parties. This Amendment #5 and the Contract, including any written amendments thereto, collectively, are the complete agreement of the parties and supersede any prior agreements or representations, whether oral or written, with respect thereto.

IN WITNESS WHEREOF, the parties have caused this Amendment #5 to be duly executed by their authorized representatives.

CONTRACTOR

Contractor's Full Legal Name: (PLEASE TYPE OR PRINT)	Accurate Drilling Systems, Inc.
Authorized Signature:	
Printed Name and Title of Person Signing:	Mario Acevedo
Date:	12/29/2025
Company Address:	P.O. Box 3035 LaBelle FL 33975

CITY OF PORT ST. LUCIE

Authorized Signature:	
Printed Name and Title of Person Signing:	Caroline Sturgis, Director, Office of Management & Budget, and Procurement
Date:	
City Address:	121 S.W. Port St. Lucie Blvd., Port St. Lucie, FL 34984

