



**CONTRACT
AMENDMENT #5**

This Amendment #5 (“Amendment #5”) to the Floresta Drive Improvements Phase II Contract #20220045 (“the Contract”), by and between the City and Felix Civil Construction, LLC, , f/k/a Felix Associates of Florida, Inc. (“Contractor”), shall be effective as of the date this Amendment #5 is fully executed.

Contractor’s Full Legal Name:	Felix Civil Construction, LLC
Solicitation No./Event ID:	20220045
Solicitation Title/Event Name:	Floresta Drive Improvements Phase II
Contract Award Date:	7/25/2022
Initial Current Contract Term:	8/1/2022 through 9/25/2024
Current Contract Expiration Date:	12/30/2024
Requested Contract Expiration Date:	1/29/2025 (30 calendar days)
Initial Contract Amount:	\$29,997,174.23
Current Contract Amended Amount:	\$31,579,850.02
Requested Financial Change Amount:	\$195,397.04
New Contract Amount:	\$31,775,247.06
Amendment No.:	5
Amendment Type:	Increase of Commodities

WHEREAS, the Contract, including any previous amendments, is in effect through the Current Contract Expiration Date, as defined above; and

NOW THEREFORE, for good and valuable consideration, the receipt and sufficiency of which are hereby acknowledged, the parties do hereby agree as follows:

The following modifications to the Terms and Conditions contained in the Contract are hereby incorporated and made a part of that Contract.

This Amendment #5 is for the items outlined below.

1. The Scope of Work is as follows:

- a) COR #014R2 for alternate round about lighting. See COR# 014R2 and associated backup for further details.
- b) COR #018R2 for 12" WM directional bore at Elkcam Waterway. See COR# 018R2 and associated backup for further details.
- c) COR #031 for added work at Bywood & Polynesian. See COR# 031 and associated backup for further details.
- d) COR #033 for existing mast arm and shallow foundation removal. See COR# 033 and associated backup for further details.
- e) COR #034R1 for modify yard drain and add yard drain. See COR# 034R1 and associated backup for further details.
- f) COR #035 for add fiber optic to lift station. See COR# 035 and associated backup for further details.
- g) COR #036 for adjust existing manhole top. See COR# 036 and associated backup for further details.
- h) COR #037 for install back of sidewalk concrete wall. See COR# 037 and associated backup for further details.
- i) COR #038 for install 12" TEAM Insert Valves. See COR# 038 and associated backup for further details.
- j) COR #39 for Project Video Pre- FPL, AT&T, Comcast Permit Work. See COR# 039 and associated backup for further details.

The additional cost is as follows:

Pay Item	Description	Qty		Unit Cost	Total
	COR# 014R2 Alternate Round About Lighting				
641-2-12	Prestressed Concrete Pole, F&I, Type P-11 Service Pole	2	EA	\$1,542.00	\$3,084.00
639-3-11	Electrical Service Disconnect	2	EA	\$453.00	\$906.00
715-52-8	Lighting, Special Lighting	-3	EA	\$42,880.00	(\$128,640.00)
COR 014R2-1	Alternate Roundabout Lighting (120V) & Outlets	3	LS	\$27,979.68	\$83,939.04
	COR# 018R2 12" WM Bore at Elkcam Waterway				
COR 18-1	Mobilization and 12" HDD Installation	1	LS	\$74,455.00	\$74,455.00
COR 18-2	Test Crew (Flush, Pressure Test)	1	LS	\$6,699.00	\$6,699.00
COR 18-3	Cut & Cap Existing 12" Water Main (2 EA)	1	LS	\$2,609.00	\$2,609.00

W-1C	12" DIP Watermain - credit	-280	LF	\$200.00	(\$56,000.00)
	COR# 031 Added Work at Bywood & Polynesian				
COR 031-1	Additional Work at Bywood and Polynesian	1	LS	\$22,654.00	\$22,654.00
	COR# 033 Mast Arm & Foundation Removal				
1	Existing Mast Arm and Foundation Removal	1	LS	\$30,908.00	\$30,908.00
	COR# 034R1 Modify Yard Drain & Add Yard Drain				
COR 034-1	Modify New Yard Drain between 1933/1941 SE Floresta Drive and Add a Yard Drain at Floresta Elementary	1	LS	\$18,339.00	\$18,339.00
	COR# 035 Add Fiber to Lift Station				
1	Added Fiber Optic Conduit Crossing at Lift Station	1	LS	\$10,320.00	\$10,320.00
	COR# 036 Adjust Manhole				
COR 036-1	Adjust Existing Manhole Top South of Bridge	1	LS	\$1,385.00	\$1,385.00
	COR# 037 Install BOW Wall				
COR 037-1	Install Back of Sidewalk Concrete Wall	1	LS	\$3,289.00	\$3,289.00
	COR# 038 12" TEAM Insert Valves				
COR 038-1	Furnish & Install 2 EA - 12 Inch TEAM Insert Valves	1	LS	\$117,465.00	\$117,465.00
	COR# 039 Video Pre- Utility Permit Work				
COR 039-1	Pre-Utility Permit Work Video	1	LS	\$3,985.00	\$3,985.00
	Total				\$195,397.04

2. This amendment adds 30 days of Contract Time. Added time includes 25 weather days due to impacts of inclement weather on 9/27/23, 10/2/23, 10/3/23, 10/4/23, 10/9/23, 10/10/23, 10/11/23, 10/12/23, 10/13/23, 10/16/23, 11/14/23, 11/15/23, 11/16/23, 11/17/23, 12/18/23, 12/28/23, 1/10/24, 1/15/24, 1/16/24, 1/17/24, 1/18/24, 2/19/24, 2/20/24, 2/21/24, 3/22/24 and 5 days of Contract Time for holiday days not worked by the Contractor on 9/4/23, 11/23/23, 11/24/23, 12/25/23, 1/1/24.
3. **SUCCESSORS AND ASSIGNS.** This Amendment #5 shall be binding upon and inure to the benefit of the successors and permitted assigns of the parties hereto.
4. **ENTIRE AGREEMENT.** Except as expressly modified by this Amendment #5, the Contract, including any written amendments thereto, shall be and remain in full force and effect in accordance with its terms and shall constitute the legal, valid, binding, and enforceable obligations to the parties. This Amendment #5 and the Contract, including any written amendments thereto, collectively, are the complete agreement of the parties and supersede any prior agreements or representations, whether oral or written, with respect thereto.

(Balance of page left intentionally blank)

IN WITNESS WHEREOF, the parties have caused this Amendment #5 to be duly executed by their authorized representatives.

CONTRACTOR

Contractor's Full Legal Name: (PLEASE TYPE OR PRINT)	Felix Civil Construction, LLC
Authorized Signature:	
Printed Name and Title of Person Signing:	Benjamin Miller, Vice President
Date:	May 29, 2024
Company Address:	8528 SW Kansas Ave, Stuart, FL 34997

THE CITY OF PORT ST. LUCIE

Authorized Signature:	
Printed Name and Title of Person Signing:	Caroline Sturgis, Director, Office of Management & Budget, and Procurement
Date:	
City Address:	121 S.W. Port St. Lucie Blvd., Port St. Lucie, FL 34984