


MEMORANDUM

DATE: November 22, 2022

TO: ****ORIGINAL****
CITY CLERK

FROM: Robyn Holder 
Procurement Manager- Procurement Management Department

SUBJECT: Record Retention

CONTRACT: #20220032 Amendment #2
CONTRACT TITLE: The Port District – Park & Playground
Infrastructure & Improvement Project

VENDOR NAME: Ferreira Construction, Co.
VENDOR ADDRESS: 13000 SE Flora Ave
CITY & STATE: Hobe Sound, FL 33455

APPROVED BY COUNCIL: June 13, 2022
7c) Award Contract #20220032 **The Port District - Park & Playground
Infrastructure and Improvement Project with Ferreira Construction, Co.** in
the amount of \$9,909,022.94.

CONTRACT TERM: August 1, 2022 and will terminate two hundred seventy
(270) calendar days thereafter on April 28, 2023.

APPROVED BY COUNCIL: N/A.
AMENDMENT #1: \$2,500.00 & 0 additional days are required.
NEW CONTRACT AMOUNT: \$9,911,522.94

APPROVED BY COUNCIL: N/A.
AMENDMENT #2: \$19,044.60 & 100 additional calendar days.
NEW CONTRACT AMOUNT: \$9,930,567.54
NEW END DATE: August 6, 2023





"A City for All Ages"

CONTRACT AMENDMENT

This amendment by and between the Contractor and the City as defined below shall be effective as of the date this Amendment is fully executed.

Contractor's Full Legal Name:	Ferreira Construction Company, Inc.
Solicitation No./Event ID:	20220032
Solicitation Title/Event Name:	The Port District – Park & Playground Infrastructure and Improvement Project
Contract Award Date:	6/13/2022
Initial Current Contract Term:	8/1/2022 through 4/28/2023
Current Contract Expiration Date:	4/28/2023
Requested Contract Expiration Date:	8/6/2023
Initial Contract Amount:	\$9,909,022.94
Current Contract Amended Amount:	\$9,911,522.94
Requested Financial Change Amount:	\$19,044.60
New Contract Amount:	\$9,930,567.54
Amendment No.:	2
Amendment Type:	Increase of Commodities

WHEREAS, the Contract is in effect through the Current Contract Term as defined above; and


NOW THEREFORE, for good and valuable consideration, the receipt and sufficiency of which are hereby acknowledged, the parties do hereby agree as follows:

1. Additional scope of work for the adjustment to the existing lighting pull boxes that are currently too low with respect to the new site conditions. Total amount for the additional work is \$13,457.45.
2. Additional scope of work for the removal of the unforeseen 24" exfiltration system. Total amount for the removal of unforeseen work is \$5,587.15.
3. Hurricane Ian decimated the Fort Myers area and carved a swath of destruction through the center of the state. These impacts have crippled our resources and is hindering our production. Trucking companies that were established for this project have all went to the west coast to assist with the cleanup. We are in the process of scheduling additional resources from New Jersey to assist with this work. As a result, we are asking for an additional 90 calendar days.
4. Additional calendar days are needed for recent weather events:
 - 9/27 – Secure jobsite
 - 9/28 & 9/29 – Hurricane Ian
 - 9/30 – Repair damaged silt fence, temp fence, gawk screen & turbidity curtain
 - 10/1 – Adverse soil conditional render site unworkable
 - 11/8 – Secure jobsite
 - 11/9 & 11/10 – Hurricane Nicole
 - 11/11 - Repair damaged silt fence, temp fence, gawk screen & turbidity curtain
 - 11/12 - Adverse soil conditional render site unworkable
 - **Total additional calendar days – 100 days**
5. **SUCCESSORS AND ASSIGNS.** This Amendment shall be binding upon and inure to the benefit of the successors and permitted assigns of the parties hereto.
6. **ENTIRE AGREEMENT.** Except as expressly modified by this Amendment, the contract shall be and remain in full force and effect in accordance with its terms and shall constitute the legal, valid, binding and enforceable obligations to the parties. This Amendment and the contract (including any written amendments thereto), collectively, are the complete agreement of the parties and supersede any prior agreements or representations, whether oral or written, with respect thereto.


Balance of page left intentionally blank

IN WITNESS WHEREOF, the parties have caused this Amendment to be duly executed by their authorized representatives.

CONTRACTOR

Contractor's Full Legal Name: (PLEASE TYPE OR PRINT)	Ferreira Construction Company Inc.
Authorized Signature:	
Printed Name and Title of Person Signing:	Robert Higginbotham, Vice President
Date:	11/22/2022
Company Address:	13000 SE Flora Avenue, Hobe Sound, FL 33455

THE CITY OF PORT ST. LUCIE

Authorized Signature:	
Printed Name and Title of Person Signing:	Caroline Sturgis, Director, Office of Management & Budget, and Procurement
Date:	Nov. 29, 2022
City Address:	121 S.W. Port St. Lucie Blvd., Port St. Lucie, FL 34984