



### CONTRACT AMENDMENT #5

This Amendment #5 ("Amendment #5") to the Anthony F. Sansone Sr. Blvd. Phase 3 Extension under Contract #20230077 ("the Contract"), by and between the City and J.W. Cheatham, LLC ("the Contractor"), shall be effective as of the date this Amendment #5 is fully executed.

<b>Contractor's Full Legal Name:</b>	J.W. Cheatham, LLC
<b>Solicitation No./Event ID:</b>	20230077
<b>Solicitation Title/Event Name:</b>	Anthony F. Sansone Sr. Blvd. Phase 3 Extension
<b>Contract Award Date:</b>	10/9/2023
<b>Initial Contract Term:</b>	12/1/2023 through 11/30/2024 (365 Calendar Days for Construction)
<b>Current Contract Expiration Date:</b>	4/3/2025
<b>Requested Contract Expiration Date:</b>	4/3/2025
<b>Initial Contract Amount:</b>	\$10,307,551.17
<b>Current Contract Amended Amount:</b>	\$11,125,996.40
<b>Requested Financial Change Amount:</b>	\$645,364.05
<b>New Contract Amount:</b>	\$11,771,360.45
<b>Amendment No.:</b>	5
<b>Amendment Type:</b>	Increase of Commodities

**WHEREAS**, the Contract, including any previous amendments, is in effect through the Current Contract Expiration Date, as defined above; and

**NOW THEREFORE**, for good and valuable consideration, the receipt and sufficiency of which are hereby acknowledged, the parties do hereby agree as follows:

The following modifications to the Terms and Conditions contained in the Contract are hereby incorporated and made a part of that Contract.

1. **Increase quantities.** This Amendment #5 is for a net increase in the Contract dollar amount for changes made to the original scope of work as follows:
  - a) An increase of \$394,001.52 for changes made to the irrigation scope of work on updated plans dated 9.26.2024.
  - b) An increase of \$116,481.15 for the added scope of work to install the conduit raceway and components for FPL power to the project site.
  - c) An increase of \$134,881.38 for the added scope of work to install the conduit raceway and components for FPL street lighting.
  - d) The total net increase to the contract is \$645,364.05. There are no additional calendar days being added to the Contract within this Amendment #5.
2. **SUCCESSORS AND ASSIGNS.** This Amendment #5 shall be binding upon and inure to the benefit of the successors and permitted assigns of the parties hereto.
3. **ENTIRE AGREEMENT.** Except as expressly modified by this Amendment #5, the Contract, including any written amendments thereto, shall be and remain in full force and effect in accordance with its terms and shall constitute the legal, valid, binding, and enforceable obligations to the parties. This Amendment #5 and the Contract, including any written amendments thereto, collectively, are the complete agreement of the parties and supersede any prior agreements or representations, whether oral or written, with respect thereto.

IN WITNESS WHEREOF, the parties have caused this Amendment #5 to be duly executed by their authorized representatives.

**CONTRACTOR**

Contractor's Full Legal Name: (PLEASE TYPE OR PRINT)	J.W. Cheatham, LLC
Authorized Signature:	Thomas P. Uhrig
Printed Name and Title of Person Signing:	Thomas P. Uhrig, President
Date:	1/27/2025
Company Address:	7396 Westport Place, West Palm Beach, FL 33413

**CITY OF PORT ST. LUCIE**

<b>Authorized Signature:</b>	
<b>Printed Name and Title of Person Signing:</b>	Caroline Sturgis, Director, Office of Management & Budget, and Procurement
<b>Date:</b>	
<b>City Address:</b>	121 S.W. Port St. Lucie Blvd., Port St. Lucie, FL 34984