



CONTRACT AMENDMENT #11

This Amendment #11 ("Amendment #11") for the Construction of Port St. Lucie Blvd. North Roadway Project under Contract #20200077 ("the Contract"), by and between the City and Zahlene Enterprises, Inc. ("Contractor"), shall be effective as of the date this Amendment #11 is fully executed.

Contractor's Full Legal Name:	Zahlene Enterprises, Inc.
Solicitation No./Event ID:	20200077
Solicitation Title/Event Name:	Construction of Port St. Lucie Blvd. North Roadway Project
Contract Award Date:	8/23/2021
Initial Contract Term:	9/27/2021 through 3/21/2023
Current Contract Expiration Date:	6/2/25
Requested Contract Expiration Date:	6/6/25 (4 calendar days)
Initial Contract Amount:	\$8,006,338.18
Current Contract Amended Amount:	\$8,221,765.17
Requested Financial Change Amount:	\$36,877.37
New Contract Amount:	\$8,258,642.54
Amendment No.:	11
Amendment Type:	Increase of Commodities

WHEREAS, the Contract, including any previous amendments, is in effect through the Current Contract Expiration Date, as defined above; and

NOW THEREFORE, for good and valuable consideration, the receipt and sufficiency of which are hereby acknowledged, the parties do hereby agree as follows:

The following modifications to the Terms and Conditions contained in the Contract, are hereby incorporated and made a part of that Contract.

This Amendment #11 is for the items outlined below.

1. **Contract Revision.** The existing utility was not shown in the plans. The Utility System Department requested that at station 281+00 a Deadman Thrust block for a 16-inch main with 48 inches of cover be installed at this location in lieu of installing restraints on the existing main. Doing so will provide more space between the line stop and the connection for the thrust block installation. A Deadman thrust block for a 16-inch main with 48 inches of cover and rated for 150 psi would need approximately 18 square feet of surface area against the soil and a minimum concrete volume of 1.85 CY. The thrust block was formed, not cast against the soil, and if there is no virgin soil behind the block, it should be compacted.
2. **Contract Extension.** Additional time is needed for this work in the amount of 4 calendar days. The new end date is June 6, 2025.

The parties hereby agree that the Contract will be extended for an additional period, as follows:

Beginning Date of Amendment #11 Term: June 3, 2025.
End Date of Amendment #11 Term: June 6, 2025.

- A. The parties agree the Contract will expire at midnight on the date defined as the "End Date of Amendment #11 Term" unless the parties agree in a duly executed writing to extend the Contract for an additional period.
2. **SUCCESSORS AND ASSIGNS.** This Amendment #11 shall be binding upon and inure to the benefit of the successors and permitted assigns of the parties hereto.
3. **ENTIRE AGREEMENT.** Except as expressly modified by this Amendment #11, the Contract, including any written amendments thereto, shall be and remain in full force and effect in accordance with its terms and shall constitute the legal, valid, binding, and enforceable obligations to the parties. This Amendment #11 and the Contract, including any written amendments thereto, collectively, are the complete agreement of the parties and supersede any prior agreements or representations, whether oral or written, with respect thereto.

IN WITNESS WHEREOF, the parties have caused this Amendment #11 to be duly executed by their authorized representatives.

CONTRACTOR

Contractor's Full Legal Name: (PLEASE TYPE OR PRINT)	Zahlene Enterprises Inc.
Authorized Signature:	
Printed Name and Title of Person Signing:	Jordan M. Zahlene, VP
Date:	01/29/2024
Company Address:	11300 NW 97th Ave. Medley, FL 33178

THE CITY OF PORT ST. LUCIE

Authorized Signature:	
Printed Name and Title of Person Signing:	Caroline Sturgis, Director, Office of Management & Budget, and Procurement
Date:	
City Address:	121 S.W. Port St. Lucie Blvd., Port St. Lucie, FL 34984