

MEMORANDUM

DATE: December 13, 2021

TO: ****ORIGINAL****
CITY CLERK

FROM: Michelle Fentress
Procurement Management Department

SUBJECT: Record Retention

CONTRACT: #20210025 – Amendment #3
CONTRACT TITLE: Sandia Drive Sidewalk Construction Project

VENDOR NAME: Heavy Civil Inc.
VENDOR ADDRESS: 150 East Sample Road, Suite 310
CITY & STATE: Pompano Beach, FL 33064

APPROVED BY COUNCIL: APRIL 12, 2021
-7.g) AWARD CONTRACT #20210025 FOR THE SANDIA DRIVE
SIDEWALK CONSTRUCTION PROJECT TO HEAVY CIVIL, INC.

CONTRACT TERM: 04/26/2021 THROUGH 12/21/2021, with no options for
renewal.

AMENDMENT #1 – This amendment provides for two (2) new items and
increases to four (4) contract pay items to provide compensation to the Contractor
in the amount of **\$47,163.15**. It also provides an additional 20 days to be added to
the contract for the additional work. **The new end date is November 11, 2021.**

AMENDMENT #2 – This amendment provides for twelve (12) new items;
increases eight (8) contract pay items and decreases two (2) contract pay items to
provide compensation to the Contractor in the amount of \$56,443.24. It also
provides an additional 40 days to be added to the contract. **The new end date is
December 21, 2021.**

AMENDMENT #3 – This amendment provides for an additional 18 days to be
added to the contract. **The new end date is January 8, 2022.**

Please see the attached for (1) original contract for your records



CONTRACT AMENDMENT

This amendment by and between the Contractor and the City as defined below shall be effective as of the date this Amendment is fully executed.

Contractor's Full Legal Name:	Heavy Civil, Inc.
Solicitation No./Event ID:	20210025
Solicitation Title/Event Name:	Sandia Drive Sidewalk Construction Project
Contract Award Date:	04/12/2021
Initial Current Contract Term:	04/26/2021 through 11/11/2021
Current Contract Expiration Date:	12/21/2021
Requested Contract Expiration Date:	01/08/2022
Initial Contract Amount:	\$415,000.00
Current Contract Amended Amount:	\$518,606.39
Requested Financial Change Amount:	N/A
New Contract Amount:	N/A
Amendment No.:	3
Amendment Type:	Extension

WHEREAS, the Contract is in effect through the Current Contract Term as defined above; and

NOW THEREFORE, for good and valuable consideration, the receipt and sufficiency of which are hereby acknowledged, the parties do hereby agree as follows:

- CONTRACT EXTENTION.** The Contractor has requested the addition of seventeen (17) calendar days be added for additional work of installation of drainage pipe in two areas and one (1) calendar day due to inclement weather/recovery days for a total of eighteen (18) calendar days. The parties hereby agree that the contract will be extended for an additional eighteen (18) calendar


days as follows:

Beginning Date of Amendment #3: December 21, 2021.
 End Date of Amendment #3: January 08, 2022.


2. **SUCCESSORS AND ASSIGNS.** This Amendment shall be binding upon and inure to the benefit of the successors and permitted assigns of the parties hereto.
3. **ENTIRE AGREEMENT.** Except as expressly modified by this Amendment, the contract shall be and remain in full force and effect in accordance with its terms and shall constitute the legal, valid, binding and enforceable obligations to the parties. This Amendment and the contract (including any written amendments thereto), collectively, are the complete agreement of the parties and supersede any prior agreements or representations, whether oral or written, with respect thereto.

IN WITNESS WHEREOF, the parties have caused this Amendment to be duly executed by their authorized representatives.

CONTRACTOR

Contractor's Full Legal Name: (PLEASE TYPE OR PRINT)	Heavy Civil Inc.
Authorized Signature:	
Printed Name and Title of Person Signing:	Todd Kneisel - President
Date:	December 14, 2021
Company Address:	150 E. Sample Road, Ste 210 Pompano Beach, FL 33064

THE CITY OF PORT ST. LUCIE

Authorized Signature:	
Printed Name and Title of Person Signing:	Caroline Sturgis, Director, Office of Management & Budget, and Procurement
Date:	12/15/2021
City Address:	121 S.W. Port St. Lucie Blvd., Port St. Lucie, FL 34984



December 10, 2021
1812.3

Mr. Daniel Frederick
Project Manager
City of Port St. Lucie
121 SW Port St. Lucie Blvd.
Port St. Lucie, FL 34984
(772) 418-6886

**RE: CONTRACT NO.: 20210025 – SANDIA DRIVE SIDEWALK IMPROVEMENT PROJECT
AMENDMENT NO. 3 – ADDITIONAL CONTRACT TIME FOR ADDITIONAL DRAINAGE WORK**

Dear Mr. Frederick:

The current Contract Amount and duration, inclusive of Amendment No. 1 and No. 2 for this project is \$518,606.39 and 240 calendar days respectively. Amendment No. 3 will provide for the addition of eighteen (18) contract days to the Contract time for work items added recently added to the contract. The City of Port St. Lucie, CAPTEC and the contractor are currently reviewing the additional costs associated with the additional work, but have agreed on the amount of time needed to complete them. Due to the rapidly approaching current contract completion date, CAPTEC is submitting this Amendment request to provide sufficient time for the contractor to complete the work without going beyond approved contract time. The additional work and weather days of seventeen (17) days, and one (1) day respectively, will be added to the Contract for this work. Therefore, the new Contract Completion date is extended to January 8, 2021.

The additional work mentioned above consists of the installation of drainage pipe in two areas where proposed back and front slopes are too steep to allow for normal lawn maintenance. The cost for this work is currently under review and will be submitted for approval once resolved.

The contractor has requested the addition of seventeen (17) contract days for this additional work, and there has been (one) 1 weather day / recovery day. Therefore, the Contract completion date will be extended by 18 days to January 8, 2021, a total of 258 Contract days. All other provisions of the Original Contract remain in full effect.

CAPTEC recommends approval of this Amendment and request the City's review and approval to proceed with processing. Please review the attached documentation and advise if acceptable.

Should you have any questions or require any additional information, please feel free to contact me at your earliest convenience.

Sincerely,



Gary L.S. Jones, P.E.
Director of Construction

P:\800\1812.3 -Sandia Drive Sidewalk Construction\Construction\Change Orders-Amendment\A3- Additional Time\DFrederick Amendment 3 12102021