"A City for All Ages"

CONTRACT AMENDMENT

This amendment by and between the Contractor and the City as defined below shall be effective as of the date this Amendment is fully executed.

Contractor's Full Legal Name:	Felix Associates of Florida, Inc.
Solicitation No./Event ID:	#20210016
Solicitation Title/Event Name:	Replacement of Lift Station SP-16
Contract Award Date:	03/08/2021
Initial Current Contract Term:	04/01/2021 through 08/30/2021
Current Contract Expiration Date:	03/30/2022
Requested Contract Expiration Date:	09/26/2022
Initial Contract Amount:	$590,946.00
Current Contract Amended Amount:	N/A
Requested Financial Change Amount:	$251,631.00
New Contract Amount:	$842,577.00
Amendment No.:	3
Amendment Type:	**Increase of Commodities**

WHEREAS, the Contract is in effect through the Current Contract Term as defined above; and

NOW THEREFORE, for good and valuable consideration, the receipt and sufficiency of which are hereby acknowledged, the parties do hereby agree as follows:

1. **ADDITIONAL SERVICES**. Change Order #1 requests the following:

   a. Felix Associates conducted exploratory work under the direction of Jason Decesare. The plans did not match existing field conditions. This was necessary to determine how to connect and disconnect the pipes.
   b. See attached new drawing that Felix Associates received after the exploratory work above

was completed. It was agreed to perform the work on a time and material basis.

c. Credited line Item 44 from the Cost Worksheet – Schedule A. 6" LPM Connection on Mantua Street which could not be completed as shown on the plans.

Item	Description	Qty	Unit	Unit Price	Amount
a	Exploratory Work Manuta Street	1	LS	$11,804.00	$11,804.00
b	Revised Piping Plan on Mantua Street	1	LS	$58,130.00	$58,130.00
c	Credit Line Item 44 from Cost Worksheet	-1	LS	-$5,100.00	-$5,100.00
				TOTAL:	**$64,834.00**

Change Order #2 adds a scope of work to install 6" LPM per the attached plan.

Item	Description	Qty	Unit	Unit Price	Amount
a	Piping Relocation	1	LS	$180,947.00	$180,947.00
b	Abandonment of 2nd 6" LPM on Camden St.	1	LS	$2,100.00	$2,100.00
c	Abandonment of 2nd 6" LPM on Melaleuca Blvd	1	LS	$3,750.00	$3,750.00
				TOTAL:	**$186,797.00**

Total Contract Increase costs for both Change Order #1 & #2 = $251,631.00

2. **TIME EXTENTION**. This extension adds 180 days of Contract Time to the current contract expiration date.

   The parties hereby agree that the contract will be extended for an additional period of time as follows:

   Beginning Date of Amendment #3 Term: April 1, 2022
   End Date of Amendment #3 Term: September 26, 2022

   The parties agree the contract will expire at midnight on the date defined as the "End Date of the Extended Contract Term" unless the parties agree to extend the contract for an additional period of time.

3. **SUCCESSORS AND ASSIGNS.** This Amendment shall be binding upon and inure to the benefit of the successors and permitted assigns of the parties hereto.

4. **ENTIRE AGREEMENT.** Except as expressly modified by this Amendment, the contract shall be and remain in full force and effect in accordance with its terms and shall constitute the legal, valid, binding and enforceable obligations to the parties. This Amendment and the contract (including any written amendments thereto), collectively, are the complete agreement of the parties and supersede any prior agreements or representations, whether oral or written, with respect thereto.

IN WITNESS WHEREOF, the parties have caused this Amendment to be duly executed by their authorized representatives.

CONTRACTOR

Contractor's Full Legal Name: (PLEASE TYPE OR PRINT)	Felix Associates of Florida, Inc.
Authorized Signature:	
Printed Name and Title of Person Signing:	Benjamin Miller Vice President
Date:	June 14, 2022
Company Address:	8528 SW Kansas Ave, Stuart, FL 34997

THE CITY OF PORT ST. LUCIE

Authorized Signature:	
Printed Name and Title of Person Signing:	Caroline Sturgis, Director, Office of Management & Budget, and Procurement
Date:	
City Address:	121 S.W. Port St. Lucie Blvd., Port St. Lucie, FL 34984